



Midway Independent School District
Midway High School
Student Activity Center

Schedule

- 15-OCT-2013 Board Approval of Schematic Design
- 18-DEC-2103 Construction Documents Released for Bidding
- 23-JAN-2014 Competitive Sealed Proposals Received
- 18-FEB-2014 Board Award of Project to Contractor (projected)
- 24-FEB-2014 Construction Begins - Notice-to-Proceed (projected)
- 21-DEC-2014 Substantial Completion (projected)